GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PRED-Nellore District-PMGSY Grant –Ph XI Batch I – "Package No. AP14XILB19-Bridge on local vagu at km 0/6-0/8 on road at Km 39/0 of Ganganapalem to Budidalavagu in Vakadu (M) sanctioned with an Estimate Cost:Rs.171.73 lakhs under PMGSY Phase XI grant in the G.O.Ms.No.68, Dt.4.12.2017 of PR&RD (Progs.II) Dept – Post facto Extension of Agreement time up-to 04.12.2019 without imposing penalty – Accorded - Orders – Issued.

- -

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.I) DEPARTMENT

G.O.RT.No. 206 **Dated: 03-04-2020**

Read the following:-

1. G.O.Ms.No.68, dated 4-12-2017 of PR &RD (Progs.II) Department.
2. G.O.Rt.No.612, dated.19.09.2019 of PR &RD (Progs.I) Department.
3. From the ENC, PR,Lr.No.W9/DEE3/PMGSY-PhXI/AP14XILB19/NLR/2017, dt:.02.2020.

--000—

ORDER:-

In the circumstances reported by the Engineer in Chief, Panchayat Raj, Andhra Pradesh, Vijayawada in the reference 3rd read above, and after examination of the matter, Government hereby accord post facto Extension of Agreement Time (EoAT) up-to 04.12.2019 for a period of (61)days without imposing penalty in respect of the work "Package No. AP14XILB19-Bridge on local vagu at km 0/6-0/8 on road at Km 39/0 of Ganganapalem to Budidalavagu in Vakadu (M)with an Estimate Cost:Rs.Rs.171.73 lakhs (MORD share –Rs.103.04 lakhs + State share –Rs.68.69 Lakhs) under PMGSY Phase XI grant with Package No.AP14XILB11 sanctioned in the reference 1st read above, since the delay was not attributable to the Contractor.

2. The Engineer in Chief, Panchayat Raj, Andhra Pradesh, Vijayawada is requested to take further necessary action accordingly in the matter.

3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

GOPAL KRISHNA DWIVEDI
PRINCIPAL SECRETARYTO GOVERNMENT (PR&RD)

To
The Engineer in Chief, Panchayat Raj, Andhra Pradesh, Vijayawada
Copy to:-
The Superintendent Engineer, Panchayat Raj, Nellore District.
The PS to Principal Secretary (PR&RD).
Sf/Scs.

//FORWARDED::BY::ORDER//

SECTION OFFICER